

SITE DETAILS BGC DIVISION: Metal Roofing SITE ADDRESSSUBCONTRACTORSUBCONTRACTOR								
DATE GENERIC JSA NO3.01								
STEP No	JOB/TASK STEP	POTENTIAL HAZARDS	INITIAL RISK	SAFE WORK / CONTROL MEASURES	FINAL RISK			
1	Metal sheeting delivered to site using verge	Overhead power lines – Risk of electrocution when unloading	н	Sheets to be un-loaded using verge (insert street name where safe to unload)	M			
2	Metal Sheeting moved to roof on (insert street name)	Overhead power lines less than m from ground level	н	5 metre sheets been loaded onto roof from ground level on will breach 3 m power line exclusion requirements of JSA 3.01 – Not recommended to load using (insert street name)				
3	Metal Sheeting moved to roof on (insert street name)	Overhead power lines	н	 Sheets to be carried horizontally from loading area until clear of power-lines overhead on Sheets can then be loaded onto the roof once clear of overhead power-lines 	М			

I have read the above JSA and this variation, understand both of them and agree to follow the this variation (all team to sign)

Print Name:	Signature:	Print Name:	Signature:	
Print Name:	Signature:	Print Name:	Signature:	
Print Name:	Signature:	Print Name:	Signature:	